USDA-FOREST SERVICE

P. Geologic Types: Volcanic mix

Date of Report: 05/04/2005

BURNED-AREA REPORT

(Reference FSH 2509.13)

PART I - TYPE OF REQUEST

Type of Report		
[] 1. Funding request for estimated WFSU-[x] 2. Accomplishment Report[] 3. No Treatment Recommendation	SU	LT funds
Type of Action		
[] 1. Initial Request (Best estimate of funds	ne	eded to complete eligible rehabilitation measures
[] 2. Interim Report [] Updating the initial funding request [] Status of accomplishments to date	bas	ed on more accurate site data or design analysis
[x] 3. Final Report (Following completion of	of w	ork)
PART II - BUR	RNE	D-AREA DESCRIPTION
Fire Name: Ski Run	В.	Fire Number: P3AX0H
State: NM	D.	County:Lincoln
Region: 03	F.	Forest: Lincoln
District: Smokey Bear		
Date Fire Started: 10/28/03	l. [Date Fire Contained: 11/02/2003
Suppression Cost: \$828,000		
		ession Funds
Watershed Number: 13060008020		
Total Acres Burned: 300 NFS Acres(295) Other Federal (5) State	e ()	Private ()
Vegetation Types:		
Dominant Soils: Lithic Argiborolls, Pachic Cry	<u>obo</u>	rolls, Pachic Udic Argiborolls
	[] 1. Funding request for estimated WFSU-[x] 2. Accomplishment Report [] 3. No Treatment Recommendation Type of Action [] 1. Initial Request (Best estimate of funds [] 2. Interim Report [] Updating the initial funding request [] Status of accomplishments to date [x] 3. Final Report (Following completion of PART II - BUF Fire Name: Ski Run State: NM Region: 03 District: Smokey Bear Date Fire Started: 10/28/03 Suppression Cost: \$828,000 Fire Suppression Damages Repaired with Supure 1. Fireline waterbarred (miles): 6 minus 2. Fireline seeded (miles): 3. Other (identify): Watershed Number: 13060008020 Total Acres Burned: 300 NFS Acres(295) Other Federal (5) State Vegetation Types:	[] 1. Funding request for estimated WFSU-SU [x] 2. Accomplishment Report [] 3. No Treatment Recommendation Type of Action [] 1. Initial Request (Best estimate of funds need [] 2. Interim Report [] Updating the initial funding request bas [] Status of accomplishments to date [x] 3. Final Report (Following completion of water [] Updating the initial funding request bas [] Status of accomplishments to date [x] 3. Final Report (Following completion of water [] Updating the initial funding request bas [] Status of accomplishments to date [x] 3. Final Report (Following completion of water [] Updating

Q.	Miles of Stream Channels by Order or Class: 1 ½ miles 1 st o	<u>rder</u>
R.	Transportation System	
	Trails: 3 miles Roads: 5 miles	
	PART III - WATERSHED CO	ONDITION
A.	Burn Severity (acres): 100 (low) 130 (moderate) 7	<u>70</u> (high)
В.	Water-Repellent Soil (acres): 0	
C.	Soil Erosion Hazard Rating (acres): 0(low)0(moderate)300	(high)
D.	Erosion Potential: 60 tons/acre	
E.	Sediment Potential: 45,000 cubic yards / square mile	
	PART IV - HYDROLOGIC DESIGNATION	GN FACTORS
A.	Estimated Vegetative Recovery Period, (years):	_2
В.	Design Chance of Success, (percent):	70
C.	Equivalent Design Recurrence Interval, (years):	10
D.	Design Storm Duration, (hours):	24
E.	Design Storm Magnitude, (inches):	3.4
F.	Design Flow, (cubic feet / second/ square mile):	800 cfs/mi ²
G.	Estimated Reduction in Infiltration, (percent):	10_
Н.	Adjusted Design Flow, (cfs per square mile):	700 cfs/mi ²
	PART V - SUMMARY OF A	NALYSIS
A.	Describe Watershed Emergency:	

Values at risk include health, life, and property. Potential water quality contamination to Eagle Creek where water diversion structures are located approximately 2 miles downstream of Carlton Canyon confluence with Eagle Creek where the city of Ruidoso diverts some of the spring runoffs; road hazard risk on a 1/3rd mile section of road 127 (the only road that leads to and from Ski Apache Resort) from upslope materials involving loose rocks, soil, ash, and woody debris; channel degradation to Carlton Canyon channel from downstream scouring of water, ash, sediment, and woody/rock debris; and the potential for a road washout of Eagle Creek road (road 127A) at the mouth of the confluence of Carlton Canyon and Eagle Creek.

В.	Emergency	Treatment	Ob	jectives:

C. Probability of Completing Treatment Prior to First Major Damage-Producing Sto
--

D. Probability of Treatment Success

	Yea	Years after Treatment				
	1	3	5			
Land	60	70	80			
Channel	60	70	80			
Roads						
Other						

- E. Cost of No-Action (Including Loss):
- F. Cost of Selected Alternative (Including Loss):
- G. Skills Represented on Burned-Area Survey Team:

[x] Hydrology	[x] Soils	[] Geology	[x] Range	[]
[x] Forestry	[x] Wildlife	[x] Fire Mgmt.	[] Engineering	[]
[x] Contracting	[] Ecology	[] Botany	[x] Archaeology	[]
[] Fisheries	[] Research	[] Landscape Arch	[x] GIS	

Team Leader: Mike McConnell

Email: <u>msmcconnell@fs.fed.us</u> Phone: <u>505-434-7251</u> FAX: <u>505-434-7200</u>

^{*80} acres - grass seeding over moderate and severe burned areas.

^{*10} acres - log erosion barriers in strategic key severe burned areas.

^{*50} acres – aerial straw mulching on severe burned areas.

^{*}The installment of 9 channel structures (e.i. trashracks, sediment retention structures) along the 1.5 mile stretch of Carlton Canyon.

H. Treatment Narrative:

(Describe the emergency treatments, where and how they will be applied, and what they are intended to do. This information helps to determine qualifying treatments for the appropriate funding authorities. For seeding treatments, include species, application rates and species selection rationale.)

<u>Land Treatments</u>: Will include log erosion barriers on 10 acres of the severe burned area, seed grass on 80 acres containing moderate and severe burned areas within the 300 acre perimeter.

<u>Channel Treatments</u>: Construct sediment retention structures in Carlton Canyon.

Roads and Trail Treatments: - State maintenance responsibilty on HWY 117

Structures: none

I. Monitoring Narrative:

Will monitor seeding in the spring of 2004 and reseed if necessary, and monitor channel structures for maintenance and performance especially after the first storm event in 2004.

Post-treatment Narrative and Results (March 2005).

Seeding has been successful where seeds germinated during Spring of 2004 and throughout the year.

Sediment rentention structures in Carlton Canyon are full with sediment, ash, and minor debris. Will require cleaning.

J: Final Accomplishment Report (May 2005)

Treatment and Cost Shown in Part VI. Cost shown for aerial seeding do not represent the actual cost since majority of cost inadvertently charged to a different fund code for aerial seeding, mulching, and log erosion barriers.

The original plan was to do 80 acres of seeding, 10 acres of log erosion barriers, 50 acres of aerial straw mulching and 9 channel structures. As shown in the spreadsheet in Part VI, it appears that the only thing that got done was the channel structures—for those other treatments you need to show the acres (and a good guess at unit cost and total cost) for those other treatments. Use the column labeled 'other \$" to put in total cost for each treatment that BAER didn't pay for. If any of these 4 treatments didn't get done at all, use this space to explain why it was decided not to implement them. Also, as with Peppin, your transaction register shows that \$8918 was spent against the ski run h-code. Add the estimated BAER assessment costs (\$5,000) and your bottom line (in the WFSU SULT \$ column) should be at least \$13,918.

Part VI – Emergency Rehabilitation Treatments and Source of Funds by Land Ownership

			NFS Lai	nds	X		Other Lands		All	
		Unit	# of	WFSU	X	# of	Fed	# of	Non Fed	Total
Line Items	Units	Cost	Units	SULT \$	\$ X	units	\$	Units	\$	\$
					8					
A. Land Treatments					8					
				0.00	8		\$0		\$0	0.0
				0.00	X		\$0			0.0
				0.00	X		\$0		\$0	0.0
				0.00	X		\$0		\$0	0.0
Subtotal Land Treatments				0.00	X		\$0		\$0	0.0
B. Channel Treatmen	its				X					
Sediment structures	ea	9	697.17	6,274.53			\$0		\$0	6,274.5
				0.00	Š		\$0		\$0	0.0
				0.00	8		\$0		\$0	0.0
				0.00	8		\$0		\$0	0.0
Subtotal Channel Treat.				6,274.53	8		\$0		\$0	6,274.5
C. Road and Trails					8				•	
				0.00	8		\$0		\$0	0.0
				0.00	8		\$0		\$0	0.0
				0.00	8		\$0		\$0	0.0
				0.00	X		\$0		\$0	0.0
Subtotal Road & Trails				0.00			\$0		\$0	0.0
D. Structures					X					
				0.00	X		\$0		\$0	0.0
				0.00	X		\$0		\$0	0.0
				0.00	X		\$0		\$0	0.0
				0.00	X		\$0		\$0	0.0
Subtotal Structures				0.00	X		\$0		\$0	0.0
E. BAER Evaluation					8					
	ea	1	5000	5,000.00	8		\$0		\$0	5,000.0
				0.00	8		\$0		\$0	0.0
					8					
F. Monitoring					8		\$0		\$0	0.0
U					XXXX					
G. Totals				11,274.61	8		\$0		\$0	11,274.6
				,	8				+-	,==

PART VII - APPROVALS